

SEWER EXPANSION UPDATE

Three main line crews continued to work on the Contract. Crew #1 completed approximately 250 L.F. on Golden Hill. Slow going 24 feet of solid rock.

Crew #2 completed North Street from Shelton Road west to Butternut lane.

Crew #3 completed St. John's cross country easement. This was a long stretch from St. John's Drive to Hill Top Circle also in lots of rock.

One Lateral crew – Completed remaining laterals on Woodcrest Avenue, Briarwoods Terrace and Ginnerbrook Drive.

Temporary Pavement – Completed Shelton Road, Briarwoods Terrace, Wheeler Drive, Woodcrest Ave. and remaining section of St. Johns Drive.

Drilling Crews – One Rig: Lobsterback, Torry Lane, Hilltop Drive and Circle.

EASEMENTS

Signed the Modern Developers Easement - Parcel 9, Shelton Rd. two weeks ago.

Two remain: Lot 0 Golden Hill Rd. - Anthony Mase

147 Teeter Rock Rd. - Stephen C. Bombero, Sr., Thomas F. and Ronald M. Bombero Sr. File has been turned over to Bob Nicola the new town attorney. Must wait 35 days from Nov. 19th to get the certificate of taking from the court. The Statute was amended from 12 days to 35 days.



