

SANITARY SEWER EXPANSION
PHASE IV – PART B, CONTRACT IV

Currently there are three Main Line Crews working in Town: Crew No. 1 Ritchie on Briarwood Terrace, Crew No. 2 Mario on Shelton Road and Crew No. 3-Able on Twin Circle. Also one Lateral Crew on Shelton Road and two drilling crews on Shelton Road and St. Johns Drive.

Crew No. 1 Ritchie: Completed Long View Rd. and then proceeded north onto St. Johns Drive. Main line installation is complete to Woodcrest. From Woodcrest construction continued onto Briarwood Terrace where he is currently installing 1-pipe a day at 20 feet depth nearly all in rock.

Crew No. 2 Mario: Started north of the fire house on Shelton Road to Wheeler Drive. From Wheeler they completed Erwin Street and returned to Shelton Road heading north from Wheeler Drive.

Crew No. 3 Able: Started on Merritt Blvd., north into easement from Merritt Blvd. onto Twin Circle Drive. Completed Twin Circle Drive and proceeded onto Briar Hill Drive.

Lateral Crew: All Lateral house connections are complete on Longview Avenue, St. John's Drive, Garnet Place, Garnet Road and Baldwin Avenue. Partial lateral house connections are in place on Shelton Road north of the Fire House to Erwin Street.

Temporary Pavement: In place on Longview Road, St. John's Drive (the half that was completed) Merritt Blvd., Garnett Place, Garnett Road, Baldwin Avenue and Twin Circle Drive.

Two Drilling Crews: Currently working on Shelton Road St. John's Drive

Short Term Projection: In the next month we are estimating that Ritchie's crew will continue north on Briarwood Terrace due to rock and depth. Mario's crew will continue north on Shelton Road toward Briarwood Terrace. Abel's crew should complete Woodcrest Avenue on the easterly side of Rt. 8 and Gingerbrook Drive. Abel's crew will then move onto the easement that extends from Briarwood Terrace onto Shelton Road or move to the corner of Woodcrest Avenue heading west toward Woodcrest drive.

