

Middlebrook Elementary School/Booth Hill Elementary School Roof Building Committee Meeting

**October 19, 2022**

**7:30 PM**

**Long Hill Conference Room**

**In Person Meeting**

Patricia Borghesan – Chairman  
Joanne Glasser Orenstein  
Tony Scinto, TC Representative  
Joy Colon, TC Representative

Steven Cahill  
Lynne Salta  
Mark Hoffman  
Chris Bandecchi, BofE Representative

Michael Ward

**AGENDA**

Call to Order

Pledge of Allegiance

Roll Call

Approval of Minutes – September 28, 2022

Vice Chairman Position on Committee

Financial Report - MES Roof Project and BHES Roof Project

Executive Session - Bid Review for Middlebrook School Roof Project/Next Steps

Asbestos Report: BHES Roof – Dave Cote

BHES Roof: Next Steps

Next Meeting Date

Adjourn

Town of Trumbull  
 Booth Hill Roof Replacement  
 12120100-581888 B6078

Project Budget Worksheet	Purchase Orders/ Budget	Change Orders	Total Purchase Orders/ Budget	Payments To Date 10/14/2022	Purchase Orders Balance	Balance Available 10/14/2022
B6078 Booth Hill Roof Replacement						
Antinozzi & Associates (PO 20221296)						
Conceptual Designs	6,600.00		6,600.00	5,280.00	1,320.00	-
Eagle Enviornmental (PO 20230447)						
Asbestos Survey	3,395.00		3,395.00		3,395.00	-
	9,995.00		9,995.00	5,280.00	4,715.00	-
Roofing Contractor			-		-	-
Subtotal	9,995.00	-	9,995.00	5,280.00	4,715.00	-
Admin. Costs / Owner's Expenses	30,005.00		30,005.00	84.00		29,921.00
Total	40,000.00	-	40,000.00	5,364.00	4,715.00	29,921.00

Town of Trumbull  
 Middlebrook Roof Replacement  
 11120100-581888 B6052

Project Budget Worksheet	Purchase Orders/ Budget	Change Orders	Total Purchase Orders/ Budget	Payments To Date 10/14/2022	Purchase Orders Balance	Balance Available 10/14/2022
B6052 Middlebrook Roof Replacement						
Antinozzi & Associates (PO 20210974)						
Schematic Design	10,900.00		10,900.00	10,900.00	-	-
Construction Documents	32,400.00		32,400.00	32,400.00	-	-
Bid/Negotiation	1,800.00		1,800.00	1,800.00	-	-
Constructon Administration	11,400.00		11,400.00	-	11,400.00	-
State of CT Construction Grant Administration	8,200.00		8,200.00	8,200.00	-	-
Total Antinozzi & Associates (PO 20210974)	64,700.00		64,700.00	53,300.00	11,400.00	-
Roofing Contractor			-		-	-
Subtotal	64,700.00	-	64,700.00	53,300.00	11,400.00	-
Admin. Costs / Owner's Expenses	1,600,300.00		1,600,300.00	2,403.46		1,597,896.54
Total	1,665,000.00	-	1,665,000.00	55,703.46	11,400.00	1,597,896.54